

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-1266

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Tenneco Oil Company	8. Farm or Lease Name G-J West Coop Unit
3. Address of Operator Box 1031, Midland, Texas 79701	9. Well No. 23
4. Location of Well UNIT LETTER <u>0</u> <u>1980</u> FEET FROM THE <u>east</u> LINE AND <u>660</u> FEET FROM THE <u>South</u> LINE, SECTION <u>21</u> TOWNSHIP <u>17-S</u> RANGE <u>29-S</u> NMPM.	10. Field and Pool, or Wildcat Grayburg-Jackson
11. Elevation (Show whether DF, RT, CR, etc.) 3554 GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

PROCEDURE:

1. Pull and lay down rods and tbg. Move off pulling unit.
2. Perforate zones of interest with one 3/8" jet per interval. Set retrievable bridge plug on wire line between Oolitic and Lovington zones. Dump 500 gal. mud acid down cag.
3. Frac down csg. with 50,000 gallons gelled water and 75,000# 2-40 sand. Overflush with 10 BW.
(NOTE: Block off Premier in No. 17 with ball sealers during first part of treatment.)
4. Shut-in a minimum of 12 hours.
5. Bleed off pressure, run tbg. w/retrieving head and recover bridge plug.
6. Run tbg. and rods and put on pump.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. J. Carney TITLE District Prod. Engineer DATE 8-3-67
APPROVED BY R. L. [Signature] TITLE OIL AND GAS DATE 8-3-67
CONDITIONS OF APPROVAL, IF ANY: