

Mack Energy Corporation  
GJ West Coop Unit #123  
Sec 21-T17S-R29E  
660 FSL 660 FEL

RECEIVED

Perfs

JUL 22 '94

O. C. D.  
ARTESIA, OFFICE

3551  
53  
61  
63  
73  
81  
83  
85  
88  
93  
3627  
29  
31  
35  
40  
43  
49

Clean out from surface to 7005' with 7 7/8 bit. Set Cmt plug from 7005 - 5900' across Abo. Spot cmt plug from 5550' to 5200'. Spot cmt plug from 4600' to 4450'. Ran 107 jts. 5 1/2 J-55 17# R-3 Csg. Landed csg @ 4398'. DV Tool @ 3712'. Cement first stage with 250 sx Class C cmt and second stage with 850 sx Class C cmt. Circ 25 sx. Plug down @ 6:07 P.M.