

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

OCT 17 1978

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-

2. Name of Operator
Texas American Oil Corporation ✓

3. Address of Operator
1012 Midland Savings Building, Midland, Texas 79701

4. Location of Well
UNIT LETTER E 1880 FEET FROM THE North LINE AND 660 FEET FROM
THE West LINE, SECTION 16 TOWNSHIP 17S RANGE 30E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3682' G.R.

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-8095

7. Unit Agreement Name

8. Farm or Lease Name
Etz "C" State

9. Well No.
17

10. Field and Pool, or Wildcat
Grayburg Jackson

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-1-78 - Ran bit and scraper and tagged bridge plug at 2234'.
 9-2-78 - Ran Howco RTTS and set at 1801'. Squeezed perfs from 2076' - 2106' with 125 sxs Class "H" cement.
 9-5-78 - Drilled out cement and tested squeeze to 1000 psi. Held ok.
 9-6-78 - Drilled out bridge plug and cleaned out to 3891'. Ran tubing rods and pump.
 9-7-78 - Start pumping.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. Tommy Porter TITLE Engineer DATE 10/13/78

APPROVED BY _____ TITLE _____ DATE _____
 CONDITIONS OF APPROVAL, IF ANY: