

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPT
(Other Instruction:
verse side)Form approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	5. LEASE DESIGNATION AND SERIAL NO. LC-029418(b)
2. NAME OF OPERATOR Skelly Oil Company	6. IF INDIAN, ALLOTTEE OR TRIBE NAME ---
3. ADDRESS OF OPERATOR P. O. Box 1351, Midland, Texas 79701	7. UNIT AGREEMENT NAME ---
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FNL and 1980' FWL, Sec. 11-17S-31E	8. FARM OR LEASE NAME Lea "C"
14. PERMIT NO. ---	9. WELL NO. 7
15. ELEVATIONS (Show whether DF, RT, CR, etc.) Unknown	10. FIELD AND POOL, OR WILDCAT Grayburg-Jackson
	11. SEC. T., R., M., OR BLE. AND SURVEY OR AREA Sec. 11-17S-31E
	12. COUNTY OR PARISH Eddy
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data:			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) <u>Set 8-5/8" OD casing & test</u>	☒
(Other) ☐		(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1) Moved in rotary rig and spudded 11" hole at 9:00 A. M. April 22, 1972.
- 2) Drilled to 610'.
- 3) Ran 15 joints (598') 8-5/8" OD 24# J-55 casing set at 610', with 225 sacks cement, 4% Gel, 1/2# Flo Cele per sack, 2% Calcium Chloride and 125 sacks Neat cement, 2% Calcium Chloride.
- 4) Pumped plug to 568'. Cement circulated. WOC 6 hours.
- 5) Tested casing to 1000# for 30 minutes; held okay.
- 6) Drilled out cement 568-610'.

RECEIVED

APR 28 1972

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED (Signed) D. R. CROW

TITLE Lead Clerk

DATE April 26, 1972

(This space for Federal or State office use)

APPROVED
SIGNATURES OF APPROVAL, IF ANY:

TITLE

DATE

APR 28 1972
H. L. BECKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

O. L. L.
ARTESIA