

Form 9-321  
(May 1963)

RECEIVED UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-029418(b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Lea "C"

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson

11. SEC., T., R., M., OR BEK. AND  
SURVEY OR AREA

Sec. 11-17S-31E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

MAY 15 1972  
SUNDRY NOTICES AND REPORTS ON WELLS  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☒ ARTESIA, OFFICE  
WELL ☒ GAS ☐ WELL ☐ OTHER

2. NAME OF OPERATOR

Skelly Oil Company ✓

3. ADDRESS OF OPERATOR

P. O. Box 1351, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1980' FSL and 1980' FWL Sec. 11-17S-31E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Unknown

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐

Spud and set 8-5/8" OD casing X

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

- 1) Moved in and rigged up rotary tools 5-1-72.
- 2) Spudded 11" hole at 6 A. M. 5-2-72.
- 3) Drilled to 620'.
- 4) Ran 16 joints (609') 24# J-55 8-5/8" OD casing and set at 620' with 225 sacks Class "C" cement with 2% calcium chlorides and 1/2# celloflakes per sack and 125 sacks Class "C" Neat cement with 2% calcium chlorides. Pumped plug to 580'. Cement circulated.
- 5) WOC 8 hours; installed blow out preventer.
- 6) Tested casing to 1000# for 30 minutes; OK.
- 7) Drilled out cement 580-620'.

18. I hereby certify that the foregoing is true and correct

SIGNED

(Signed) D. R. Crow

TITLE

Lead Clerk

DATE

May 10, 1972

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED  
MAY 12 1972  
H. L. BECKMAN  
ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side