

|                     |  |
|---------------------|--|
| NO. COPIES RECEIVED |  |
| DISTRIBUTION        |  |
| SANTA FE            |  |
| FILE                |  |
| U.S.G.S.            |  |
| LAND OFFICE         |  |
| OPERATOR            |  |

# NEW MEXICO OIL CONSERVATION COMMISSION

OCT 17 1978

O. C. C.

ARTERIA, OFFICE

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - 27 (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Texas American Oil Corporation ✓

Address of Operator

1012 Midland Savings Building, Midland, Texas 79701

Location of Well

UNIT LETTER D 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 17S RANGE 30E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3683' G.R.

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

B-2130

7. Unit Agreement Name

6. Farm or Lease Name

Randel State

9. Well No.

4

10. Field and Pool, or Wildcat

Grayburg Jackson

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☒

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 8-29-78: RUPU, pulled rods, pump, and tubing.
- 8-30-78: Ran tubing with HOWCO RTTS to 1792'. Set packer and squeeze perfs at 2092' - 2098' with 75 sx Class "C" cement.
- 8-31-78: Drilled out cement and pressure test squeeze to 1000 psi. Held ok.
- 9-1-78: Drilling out sand & gravel to 2674'.
- 9-2-78: Drilling out sand & gravel to 3112'.
- 9-5-78: Drilling out sand & gravel to 3421'.
- 9-6-78: Drilling out sand & gravel to 3914'.
- 9-7-78: Pull bit, ran tubing and swab well.
- 9-8-78: Swab well, ran rods, and pump, and started pumping.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. Tommy Porter TITLE Engineer DATE 10/13/78

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: