

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

**RECEIVED**  
NEW MEXICO OIL CONSERVATION COMMISSION  
**JUL 19 1972**

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

**O. C. C.**  
ARTESIA, OFFICE

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-2130
7. Unit Agreement Name
8. Farm or Lease Name Randel State
9. Well No. 5
10. Field and Pool, or Wildcat Grayburg Jackson
12. County Eddy

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Texas American Oil Corporation
3. Address of Operator 1012 Midland Savings Building, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>H</u> . <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>17S</u> RANGE <u>30E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3688 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-13-72 to 7-15-72:

Spudded July 13, 1972., Drilled 11" hole to 535'. 8-5/8" - 20# casing set at 534'. Cemented with 100 sacks Class "C" with 1/4# cello flake per sack and 2% CaCl. Waited on cement 18 hours. Tested casing to 600# before drilling ahead with 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Engineer DATE 7-17-72

APPROVED BY [Signature] TITLE OIL AND GAS INSPECTOR DATE JUL 19 1972

CONDITIONS OF APPROVAL, IF ANY: