

<u>DATE</u>	<u>TIME</u>	<u>CUM. HR./MIN.</u>	<u>P.S.I.G. @ 10409 FEET</u>
10-30-74	12:20 P.M.	27 Hr. 05 MIN.	4068
	12:30 P.M.	27 15	2630 BEGIN FIRST TRY @ RATE I
		27 30	2161
		27 45	1938
		27 55	1907
		28 10	1904
10-30-74	1:50 P.M.	28 35	1904 WELL SHUT-IN
		28 50	2616
		29 05	3367
		29 20	3777
		29 35	4165
		29 50	4279
		30 05	4319
		30 20	4328
		30 35	4333
		31 35	4342
		32 35	4350
		33 35	4353
		34 35	4353
		36 35	4356
10-30-74	11:50 P.M.	38 35	4356
10-31-74	1:50 A.M.	40 35	4359
		44 35	4359
	9:35 A.M.	48 20	4362 LIGHT HEATER
10-31-74	10:00 A.M.	48 45	4362 END BUILD-UP
	10:15 A.M.	49 00	3376 BEGIN RATE I
		49 15	2525
		49 30	1960
		49 45	1842
		50 00	1842
	11:30 A.M.	50 15	1884 END RATE I
	11:45 A.M.	50 30	2071 BEGIN RATE II
	12:00 NOON	50 45	2175
	12:15 P.M.	51 00	2192 END RATE II
	12:30 P.M.	51 15	2376 BEGIN RATE III
		51 30	2540
	1:00 P.M.	51 45	2610 END RATE III
	1:15 P.M.	52 00	2816 BEGIN RATE IV
		52 15	3003
	1:45 P.M.	52 30	3144 END RATE IV
10-31-74	1:50 P.M.		3390 OFF BOTTOM END TEST