

8. Testing, logging and coring programs: No testing or coring.
Logging: Mud logging 3500' to TD.
Dual induction lateral log and compensated neutron log-formation density log, TD to 3500'.
CLN-gamma ray, 3500' to surface.
9. No abnormal pressures or temperatures are expected.
10. Anticipated starting date: As soon as possible.