

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Mack Energy Corporation

3. Address and Telephone No.

P.O. Box 960, Artesia, NM 88211-0960

(505)748-1288

4. Location of Well (Footage, Sec., T. R., M. or Survey Description)

Sec-20-T17S-R30E 1650 FSL & 1980 FWL

5. Lease Designation and Serial No.

NM-0467932

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

SRM 1302

8. Well Name and No.

Loco SW #1

9. API Well No.

30-015-22216

10. Field and Pool, or Exploratory Area

Loco Hills Abo

11. County or Parish, State

Eddy, NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Completion
- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work)*

09/10/2001 MIRU RIH set CIBP 10,000 at 11,020' w/35' Cement on top. Ran Casing Inspection log and found hole in Casing at 6941.


09/11/2001 RIH w/ SN and 253 joints 7948' of 2 3/8" L-80 tubing.

09/17/2001 RIH w/253 joints 2 3/8" L-80 tubing at 7947'.

09/18/2001 RIH with 2 x 1 1/2" x 20' RHTC pump, 218-3/4" New WCN rods, 98-7/8" New WCN 97 rods. Rig up Lufkin 640 pumping unit. finish battery and move in generator to pump well. put on production.

09/20/2001 Finish tank battery.

09/21/2001 Start up in AM pumping to battery.



14. I hereby certify that the foregoing is true and correct

Signed

Cesar D. Carter

Title

Production Analyst

Date

10/24/01

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date