

DRILLING WELLS - COMPANY OPERATED

State 19 Com. No. 1 - D&E (10,950' Morrow) - (64%)

3-28-79

Results from 4 pt. back pressure
test conducted 3-24-79.

SITP 2017 psi.

Flow Period	FTP	Flow Rate
1	1896	924 MCF/D
2	1806	1321 MCF/D
3	1703	1879 MCF/D
4	1492	2652 MCF/D

CAOF = 4874 MCF/D. Produced approx
1 bbl wtr during test.

Will SI pending pipeline connection
Final Report.

