

N.M.O.C.D. COPY

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-029020 - L

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Dexter Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson(O,G,SA)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 15, T-17-S, R-30-E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐ MAY 13 1980

2. NAME OF OPERATOR

Southland Royalty Company ✓

O. C. D.
ARTESIA, OFFICE

3. ADDRESS OF OPERATOR

1100 Wall Towers West, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2260' FSL, 2310' FEL, Sec. 15, T-17-S, R-30-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3695.6'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Set 5 1/2" production csg. ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 7 7/8" hole to 3550'. Cond mud to run csg. Ran 89 jts 5 1/2" 15.5# J-55 ST&C csg (3565'). Set @ 3550'. Cmt w/575 sx HLW cmt, 18# salt, 6# gilsonite & 1/4# flocele per sx, and 400 sx C1 "H" cmt, 5/10 of 1% CFR2, 5# salt & 10# sd per sx. PD @ 9a.m. 4/15/80. Cmt did not circ. Top of cmt @ 760' by T.S. Ran Compensated Neutron Gr-Collar log 3503' to surface. WOC 18 hrs. Nipple up BOP after 24 hrs. Pressure test 5 1/2" csg & BOP to 1000# for 30 min. Held OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Donald R Craig

TITLE District Production Engineer DATE 4/16/80

(This space for Federal or State office use)

(Sgt.) GEORGE H. STEWART

APPROVED BY

TITLE

DISTRICT ENGINEER

DATE

MAY - 2 1980

CONDITIONS OF APPROVAL, IF ANY: