

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLI
(Other instructions
verse side)Form approved
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

LC-028793-b

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

RECEIVED

7. UNIT AGREEMENT NAME

SEP 21 1981

8. FARM OR LEASE NAME

Burch "B" O. C. D.

9. WELL NO.

34 ARTESIA, OFFICE

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson SR-Q-G-54

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREAU-1
Sec. 23, T-17S, R-29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL ☒ GAS ☐ OTHER ☐

NM OIL CONS. COMMISSION

Drawer DD

2. NAME OF OPERATOR

Artesia, NM 88210

3. ADDRESS OF OPERATOR

P. O. Box 128 Loco Hills, New Mexico 88255

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

2310' FSL & 330' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3605' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Surface Casing

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. The well was spud @ 4:30 P.M., September 8, 1981.

2. 8-5/8" 36# N-80 was run to 358' on September 8, 1981 as follows:

- Volume of cement: 250 sacks Class "C" cement with 2% calcium chloride.
- Brand of cement: Southwestern Portland.
- Slurry temperature: 54° F (approximately)
- Formation temperature: 65° F (approximately)
- No circulation during cementing operations.
- Complete cementing from top with 4.5 cubic yards of 6 sack ready mix.
- Waited on cement for 18 hours.
- Tested B.O.P.E. to 1000# for 30 minutes.

RECEIVED
SEP 14 1981

18. I hereby certify that the foregoing is true and correct

SIGNED M. S. ChapmanTITLE EngineerDATE September 10, 1981

(This space for Federal Records Act stamp)

APPROVED BY SEP 17 1981

TITLE _____ DATE _____

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

*See Instructions on Reverse Side