

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION  
RECEIVED BY B.O. 2088  
SANTA FE, NEW MEXICO 87501  
NOV 5 1985  
O. C. D.  
ARTESIA, OFFICE

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
B-4458

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐  
Name of Operator: Myco Industries, Inc.  
Address of Operator: 207 S. 4th Street Artesia, NM 88210  
Location of well:  
NIT LETTER D, 330' FEET FROM THE North LINE AND 330' FEET FROM THE West LINE, SECTION 36 TOWNSHIP 17S RANGE 29E NMPM.

7. Unit Agreement Name  
8. Farm or Lease Name  
MYCO "BBFO" STATE  
9. Well No.  
1  
10. Field and Pool, or Wildcat  
GRAYBURG JACKSON SR/G/SA  
12. County  
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
CUL OR ALTER CASING ☐  
OTHER ☐  
PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒ SURFACE; LONG-STRING  
OTHER Spud Well ☒  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-12-85:  
Spud well with AFT #1 and drill 12 1/4" hole to 428'. Run 427' of New 2 1/2" 8-5/8" casing with insert at 386' and shoe at 428'.  
Cemented with 200-sxs. Howco "Lite" + 2% CaCl + 1/4# Flocele and tailed in with 300-sxs. Howco "Q" + 2% CaCl. Bumped plug to 800#-Held OK. Circulated 25-Sxs. to pit.  
100 18-Hrs. and drilled 2' out of shoe and tested to 1000# for 15-min.-OK. Drilled 7-7/8" Hole.  
FD at 3475 on 10-20-85 and ran Open-hole logs CM-FD & DLL (Submitted to NMOCD on 10-25-85).  
Ran 17 1/2"-5 1/2" casing to 3471' with bottom of shoe at 3475' and insert float at 3433'.  
Cemented with 600-sxs. Howco "Lite" + 15# NaCl + 1/4# Flocele and tailed in with 500-sxs. Howco "Q" + 6% NaCl + 2/10% CFR-3. Bumped plug to 1500# and held-OK. Circulated 50-Sxs. to pits.  
10-24-85: Ran GR/Bond Log and found good cement circulated to surface. Log submitted to NMOCD on 10-25-85. PBTD = 3428' K.B. (SAN ANDRES)  
10-30-85 Waiting on Power to start completion.

Note: Set 40' of 13-3/8" Conductor pipe & cemented to surface with ready-mix.  
\*THIS IS THE 2ND WELL ON THE FORTY - OTHER WELL IS THE MYCO IND., INC.

STATE NO. 8

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

By A.N. Muncy *A.N. Muncy* TITLE Engineer

DATE 10-30-85

Original Signed By

Les A. Clements

Supervisor District 11

COPIED BY

ADDITIONS OF APPROVAL, IF ANY:

DATE NOV 5 1985