

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Alameda, NM 88210

SUBMIT IN TRIPLIC
(Obtain instructions on
reverse side) 44-3510N

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 14847

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

P. P. C. Fed. Com.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undes. South Empire-Morrow

11. SEC. T. R. M. OR BLE. AND
SUBST. OR AREA

Sec. 7, T 17 S, R 29 E

12. COUNTY OR PARISH 13. STATE

EDDY

NM

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Exxon Corporation Attn: Janet L. Schaumburg

3. ADDRESS OF OPERATOR

P. O. Box 1600, Midland, TX 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.)

At surface

1980' FNL and 525' FWL of sec. (SWNW)

RECEIVED BY

SEP -4 1986

O. C. D.

ARTESIA, OFFICE

14. PERMIT NO.

30-015-25628

15. ELEVATIONS (Show whether DT, ST, GL, etc.)

3690' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Set Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

MIRU and Spud 17 1/2" hole on 8-23-86

8-24-86 Ran 6 Jts. of 13 3/8 68#/N-80/STC set at 220'. Cemented w/300 sx CL.C w/no returns.

8-25-86 PU 1" and tag TOC @ 126'. Pump cmt. and pea gravel in stages every 2 hrs.

Total cmt. 600 sx w/12 yards of pea gravel. Cmt. top to 80'. Topped off w/12 yards of ready mix bringing TOC to surface.

NU Diverter type BOP stack and test 13 3/8 csg. to 900 psi. for 30 min.

8-26-86 DRLG.

18. I hereby certify that the foregoing is true and correct

SIGNED

Janet L. Schaumburg
Janet L. Schaumburg

TITLE

Permits Supervisor

DATE 8-29-86

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE
ACCEPTED FOR RECORD

*See Instructions on Reverse Side

SEP 03 1986