

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN THE
(Other instruct
verse side)

ICATE*
ON re

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

45F

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5. LEASE DESIGNATION AND SERIAL NO. LC-029426-B
2. NAME OF OPERATOR Hondo Oil & Gas Company ✓	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. Box 2208, Roswell, NM 88202	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL & 2020' FWL	8. FARM OR LEASE NAME H. E. West "B"
14. PERMIT NO.	9. WELL NO. 41
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3897' GR	10. FIELD AND POOL, OR WILDCAT Grayburg Jackson
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec.10-T17S-R31E
	12. COUNTY OR PARISH Eddy
	13. STATE NM

RECEIVED

JAN 20 '89

O. C. D.
ARTESIA OFFICE

SR-Q-6-12

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

☒

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well @ 10:00 p.m. 1/2/89. Drilled 12 1/4" hole to 602'.
Ran 14 jts. 8 5/8" 24# 8rd J-55 casing and set @ 602'. Cemented
with 400 sx. Premium Plus w/2% CC. Circulated 100 sx. WOC 10 1/2
hrs. Tested BOP to 500 psi for 30 min. - held okay. Drilled out
with 7 7/8" bit 1/4/89.

JAN 6 11 31 AM '89

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED Ron Brown

TITLE Engineer

DATE 1/4/89

(This space for Federal or State office use)

APPROVED BY

TITLE

ACCEPTED FOR RECORD

DATE

CONDITIONS OF APPROVAL, IF ANY:

JAN 18 1989

*See Instructions on Reverse Side

SJS

CARLSBAD, NEW MEXICO