

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other, instruction
reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

C/SF

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC-029426-B	
2. NAME OF OPERATOR Hondo Oil & Gas Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 2208, Roswell, NM 88202		7. PERMIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 2105' FNL & 660' FEL		8. FARM OR LEASE NAME H. E. West "B"	
14. PERMIT NO.		9. WELL NO. 42	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3932' GR		10. FIELD AND POOL, OR WILDCAT Grayburg Jackson	
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 10-T17S-R31E	
		12. COUNTY OR PARISH Eddy	
		13. STATE NM	

JAN 20 10 57 AM '89

CARLSBAD AREA

RECEIVED

FEB 1 '89

O. C. D.

ARTESIA, OFFICE

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded well @ 8:30 p.m. 1/11/89. Drilled 12 1/4" hole to 641'. Ran 15 jts. 8 5/8" 24# J-55 8rd St&C casing and set @ 641'. Cemented with 400 sx. Class "C" w/2% CC. Circulated 100 sx. WOC 10 hrs. Tested BOP to 500 psi for 30 minutes - held okay. Drilled out with 7 7/8" bit 1/12/89.

18. I hereby certify that the foregoing is true and correct

SIGNED Ron Brown

TITLE Engineer

DATE 1/19/89

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD
DATE

JAN 21 1989

*See Instructions on Reverse Side

SJS
CARLSBAD, NEW MEXICO