Form 3160-5 (June 1990)

Approved by

Conditions of approval, if any:

## UNITED STATES DEPARTMEN. OF THE INTERIOR BUREAU OF LAND MANAGEMENT

N.M. Oil C. ن. Division 811 S. 1st Street

FORM APPROVED

Budget Bureau No. 1004-0135 Artesia, NM 88210-2834 Expires March 31, 1993 5. Lease Designation and Serial No. SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to deepen or reentry to a different reservoir. LC-029435A Use "APPLICATION FOR PERMIT—" for such proposals 6. If Indian, Allottee or Tribe Name SUBMIT IN TRIPLICATE 7. If Unit or CA, Agreement Designation 1. Type of Well Oil Well Other WIW 8. Well Name and No. 2. Name of Operator **DEVON ENERGY OPERATING CORPORATION** J. L. Keel A #30 9. API Well No. 3. Address and Telephone No. 20 NORTH BROADWAY, SUITE 1500, OKLAHOMA CITY, OKLAHOMA 73102 (405)552-4527 30-015-28306 10. Field and Pool, or Exploratory Area 4. Location of Well (Footage. Sec., T., R., M., or Survey Description) Grayburg Jackson 430' FSL & 2013' FEL of Section 7-T17S-R31E 11. County or Parish, State Eddy County, NM CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF SUBMISSION TYPE OF ACTION Notice of Intent Abandonment Change of Plans Recompletion New Construction Subsequent Report Plugging Back Non-Routine Fracturing Casing Repair Water Shut-Off Final Abandonment Notice Altering Casing Conversion to Injection Other Dispose Water (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) 13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\* The following work was done the convert the producing well to water injection well: 8/30/96 - POH w/rods & pump. 9/1/96 - Drilled out CIBP & pushed to 3698'. 9/4 & 5/96 - Ran 5 1/2" NP pkr & 2 3/8" plastic coated tbg. Set pkr @ 2690'. Tested to 400 psi for 30 min. 9/11/96 - Began injecting. 14. I hereby certify that the foregoing is true and correct KAREN BYERS Title ENGINEERING TECHNICIAN Date 10/03/96 (This space for Federal or State office us

Title

Date