

MACK ENERGY CORPORATION

GJ WEST COOP #139

1650 FNL 1730 FEL, Sec 28, TWP 17-S, RGE 29-E
UNIT G

PERFS: 3179,80,89,96,3206,31,46,51,55,58,60,67,80,95,3301,15,3329,35,
46,59,63,69,72,3519,21,40,51,60,3657,58,97,3700,03,41,3883,85,95,98.

05/23/95 RU-RIH w/4 3/4" LH-1 bit, 5 1/2" scraper & 6-3 1/8" drill collars on workstring. Tag @3798' & drill out ES Cmt. RIH & tag bottom @4929'. POH & lay down drill collars. RU-HLS & run bond log, collar log & gamma ray. Perforate csg.

05/24/95 Acidized perfs 3883-98 w/2000 gals 15% Ne Acid. Reacidized perfs w/10000 gals 20% NE acid and 23,000 gals gelled wtr.

05/25/95 Acidized perfs 3519-3741 w/2000 gals 15% NE acid. Reacidized perfs w/5000 gals 20% NE acid and 11000 gals gelled wtr.

05/26/95 Acidized perfs 3179-3372 w/2000 gals 15% NE acid. Reacidized perfs w/20000 gals 20% NE acid and 32,000 gals gelled wtr.

05/27/95 Ran in hole w/new 2 7/8" tbg and landed tbg @ 3925'. Ran rods and put well on pump.

06/03/95 First oil to tanks 45BOPD and 148 BWPD & 82 MCF per Day