



CEMENT		Stage: 2		Start Date: 9/14/99		Start Time: 0:00	
	"Lead"	"Tail"		"Lead"	"Tail"		
Cement Type:	35/65	50/50	Slurry Volume (ft³):	1498	945	Cement Returned (bbl):	0
Cement Top (ft):	4000	6500	Thickening Time (h.min):	6.5	4.3	Excess Cement %:	40
Slurry Weight (ppg):	12.4	14.2	Free Water (cc/30m):	0	0	Mud Returned:	Yes
Mix Water (gal/sx):	10.8	6.3	Fluid Loss (cc/30m):	0	0	Time Plug @Bottom:	0:00
Water Type:	FRESH	FRESH	Comp Str (psi):	0	0	Max Pump PSI:	2600
Yield (ft³/sx):	2.14	1.35	Comp Str (h.min):	0	0	Bump PSI:	3700
Sacks:	700	700				Pump Rate (bpm):	8
Lead Additives:	35/65 POZ H, 6% GEL, 5% SALT, 1/4PPS D29			Tail Additives:	50/50 POZ H, 2% GEL, 5% SALT, 1/4PPS D		
Comment:							

RECEIVED

NOV 26 '39

SLM
ROSWELL, NM