


CLSP



Company: E.O.G. Resources, Inc.					Company Representative: Dirk Ellyson					
Lease Name & No.: Conoco 8 State #1					Test Date & Time: 11-01-99					
County: Eddy			State: N.M.		Elevation: 3,611'		Formation:			
Unit:		Section: 8			Township: 17 South			Range: 29 East		
Test Type: Initial ___X___ Annual___ Spec.___					Type of Well Tested: Gas					
Completion Date: 10-02-99			TD @ 10,920'		PBDT @ 10,140'		Packer Set At: N/A			
Connection: Sales			Meter Run Size: 4.026"				Taps: Flange			
Casing Size: 3 1/2"		Casing Wt.: 12.9#	Casing Dia.:		Casing Set At: 10,898'					
Tubing Size: N/A		Tubing Wt.:	Tubing Dia.:		Tubing Set At:					
Perforations From: 9,569'					To: 9,580'					
Producing Through: Casing					Gas Gravity: .915		Oil Gravity: 45.9		H2O Chl.:	
Time Date	Elapse Time	Tubing Pressure	Casing Pressure	W/H Temp.	Meter or Prover			Orif. Size	Choke 64ths.	MMCF Day
					Press.	Diff.	Temp.			
8:00	SI	1132	N/A	N/A						
8:15	15	1104	N/A	N/A	538	1.2"	66	1.250"	6	170
8:30	30	1100	N/A	N/A	538	1.1"	67.4	1.250"	6	142
8:45	45	1100	N/A	N/A	541	1.3"	68.8	1.250"	6	145
9:00	1 Hr	1100	N/A	N/A	541	1.2"	69	1.250"	6	143
End of First Rate										
9:15	15	1090	N/A	N/A	543	11.1"	70.8	1.250"	10	490
9:30	30	1068	N/A	N/A	547	27"	73.4	1.250"	10	777
9:45	45	1040	N/A	N/A	548	31.4"	78	1.250"	10	815
10:00	2 Hr	1015	N/A	N/A	550	32.8"	81	1.250"	10	791
End of Second Rate										
10:15	15	946	N/A	N/A	556	64.4"	82	1.250"	14	1,121
10:30	30	912	N/A	N/A	558	65"	83	1.250"	14	1,128
10:45	45	868	N/A	N/A	558	78"	83.8	1.250"	14	1,246
11:00	3 Hr	816	N/A	N/A	559	75"	83.7	1.250"	14	1,224
End of Third Rate										
11:15	15	728	N/A	N/A	564	114"	83.5	1.250"	18	1,502
11:30	30	684	N/A	N/A	563	97.8"	83	1.250"	18	1,396
11:45	45	630	N/A	N/A	562	85"	84	1.250"	18	1,302
12:00	4 Hr	302	N/A	N/A	563	75.8"	82.9	1.250"	18	1,231
nd of Test										
Total Flow At Beginning Of Test:	14,318.6				Total Flow At End Of The Test:	14,458.7				
Total Gas Produced: 140.1		Total Water Produced: -0-				Total Oil Produced: -0-				
1st. Drawdown: 1075		2nd Drawdown: 1019		3rd. Drawdown: 962		4th Drawdown: 905		5th. Drawdown:		
Test Conducted By: Ray Ables										

Absolute Open Flow Field Data Sheet