

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Frank D. Waters, 120 Central Bldg., Midland, Texas  
(Address)

LEASE Kissinger WELL NO. 1 UNIT C S 10 T 13S R 26E  
DATE WORK PERFORMED 7-16 to 7-19-56 POOL Wildcat

This is a Report of: (Check appropriate block) ☐ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☒ Other Re-entry

Detailed account of work done, nature and quantity of materials used and results obtained.

- \* Well drilled originally by Hudson & Laughlin. Well drilled to 1709'. Frank D. Waters Company ran 1654' of 5 1/2" csg. cemented w/170 sacks, 6% regular plus 50 sacks regular neat. Cement circ. Plugged down 12:00 PM 7-15-56. Perf. 1546 - 1553 Frac. w/20,000 gal. oil and 36,000# sand
- \* The circulation of the cement between the 8 5/8" csg. & the 5 1/2" csg. was witnessed by 3 Water Conservation Men one of which was Jim Wright of Roswell, N. M.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev.            TD            PBD            Prod. Int.            Compl Date             
Tbng. Dia            Tbng Depth            Oil String Dia            Oil String Depth             
Perf Interval (s)             
Open Hole Interval            Producing Formation (s)           

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	<u>          </u>	<u>          </u>
Oil Production, bbls. per day	<u>          </u>	<u>          </u>
Gas Production, Mcf per day	<u>          </u>	<u>          </u>
Water Production, bbls. per day	<u>          </u>	<u>          </u>
Gas-Oil Ratio, cu. ft. per bbl.	<u>          </u>	<u>          </u>
Gas Well Potential, Mcf per day	<u>          </u>	<u>          </u>
Witnessed by <u>          </u>		

(Company)

OIL CONSERVATION COMMISSION

Name M. L. Armstrong  
Title OIL AND GAS INSPECTOR  
Date AUG 8 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.  
Name C. H. Carr  
Position Production Engineer  
Company Frank D. Waters