

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Western Ventures, Inc., Box 1201, Santa Fe, N. M.  
(Address)

LEASE J. R. Lee WELL NO. 1 UNIT E S 22 T 18S R 26E

DATE WORK PERFORMED June 8 & 10 POOL Undesignated

This is a Report of: (Check appropriate block)  Results of Test of Casing Shut-off  
 Beginning Drilling Operations  Remedial Work  
 Plugging  Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

We ran 26 jts. of 2 1/2#/ft. 8 5/8" OD new seamless casing to 830' and cemented with 600 sacks, being 250 sacks cement with 250 cubic feet of Strata-Crete-2% gel added and 100 sacks neat cement with 2% CC around casing shoe, plug down at 9:45 a.m., June 8, 1956. Cement did not circulate to surface, set 6 hrs. and ran 2" pipe back of 8 5/8" csg. and cemented to surface with 310 sacks cement. Let stand 48 hrs. Drilled plug and tested pipe with 825#. Pressure held O.K. Resumed drilling.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:  
 DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
 Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
 Perf Interval (s) \_\_\_\_\_  
 Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
	(Company)	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name W. A. Johnson  
 Title ALL INFORMATION COLLECTION  
 Date June 10, 1956

Name W. B. Macey, W B Macey  
 Position Vice-Pres.  
 Company Western Ventures, Inc.