

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

PLUG

PLUG

FIELD REPORT FOR PLUGGING OF WELLS

Operator <u>Phocheval Co.</u>		Lease <u>McC & Currier</u>		Well # <u>1</u>	
Location of Well	Unit <u>D</u>	Section <u>32</u>	Township <u>18</u>	Range <u>26E</u>	County <u>FORDY</u>
Plugging Drilling Contractor <u>Jim Garry</u>	Type of Equipment <u>PULLING UNIT</u>				
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
	<u>10 3/4"</u>	<u>45.5</u>	<u>NEW</u>	<u>1975</u>	<u>CIRCULATED</u>
	<u>7"</u>	<u>23.46</u>	<u>NEW</u>	<u>1219</u>	<u>TOP Cement 100</u>
Casing Data:					
Surface <u> </u> joints of <u> </u> inch <u> </u> # Grade <u> </u>					
(Approved) (Rejected)					
Inspected by <u> </u> date <u> </u>					
Cementing Program					
Size of hole <u> </u> Size of Casing <u> </u> Sacks cement required <u> </u>					
Type of Shoe used <u> </u> Float collar used <u> </u> Btm 3 jts welded <u> </u>					
TD of hole <u>9295</u> Set <u> </u> Feet of <u> </u> Inch <u> </u> # Grade <u> </u>					
New-used csg. @ <u> </u> with <u> </u> sacks neat cement around shoe					
+ <u> </u> sack <u> </u> additives <u> </u>					
Plug down @ <u> </u> (AM) (PM) Date <u> </u>					
Cement circulated <u> </u> No. of Sacks <u> </u>					
Cemented by <u>PLUG BY HALLIDAY</u> Witnessed by <u> </u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u>1. SQUEEZE PERFORATIONS 9210' - 5960' - 50 lbs. cement. 8-17-61 H.L.</u>					
<u>2. Hole was bled with heavy grease. 8-17-61.</u>					
<u>3. Cut & send 1/2 barrel from 5975'. 9-24-61</u>					
<u>4. Set 63 sac plug 6051-6250. 8-25-61 gas flow from H.L.</u>					
<u>5. circulated 4th and 11 hrs 8-26-61</u>					
<u>6 Plug across surface from 1875 to 1875 100 sacs 8-27-61</u>					