

BRAINSTORMS

12/30/80

H&S OIL CO., FEDELL #3.

RIH W/TBG. TO 1818', PUMPED 25 SXS. CL. C 3% CC.
PULLED OUT 14 JTS. MIXED 24 BBLS OF
MUD, PUMPED 19 BBLS. AND CIRCULATED
THE HOLE. PULLED 5 JTS. TO 1206'
AND PUMPED 45 SXS. CL. C 3% CC
LET CURE FOR 3 HRS. Tagged plug
w/tbg. @ 908'. Pulled tbg. to
603 and pumped 25 SXS. CL. C 3% CC.
Pumped 10 Sx. sur. plug.
Will install P/A Mkr. tomorrow

L.B.