

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

1981

ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Fedell	
9. Well No. 3	
10. Field and Pool, or Wildcat Dayton	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-

2. Name of Operator
H & S OIL COMPANY ✓

3. Address of Operator
216 American Home Bldg. - Artesia, New Mexico 88210

4. Location of Well
UNIT LETTER A 990 FEET FROM THE North LINE AND 990 FEET FROM
THE East LINE, SECTION 35 TOWNSHIP 18 South RANGE 26 East NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

December 1980

The above well was plugged as follows:

The bridge plug was removed from 1150', sand plug removed. Set a 25 sack cement plug @ 1750', mudded to 1200', set a 25 sack cement plug and tagged, mudded to 600', set 20 sack cement plug, mudded to top and set surface plug with marker.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Arthur H. Spencer TITLE Partner DATE 9/30/81

APPROVED BY Samy Brook TITLE Geologist DATE 11/15/83

CONDITIONS OF APPROVAL, IF ANY: