

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Pan American Pet. Corp.</u>		Lease <u>USA Malco Ref. "M" unit</u>		Well # <u>1</u>	
Location of Well	Unit <u>G</u>	Section <u>4</u>	Township <u>18</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	<u>J. Co.</u>		Type of Equipment <u>Rotary</u>		
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>12 1/4 - 11"</u>	<u>9 5/8"</u>	<u>32.3 - 36</u>	<u>7</u>	<u>1500</u>	<u>Circ.</u>
<u>7 7/8"</u>	<u>4 1/2</u>	<u>9.5 - 11.6</u>		<u>9600</u>	<u>600' above shoe of hole</u>
Casing Data:					
Surface <u>1/8</u> joints of <u>7 5/8</u> inch <u>32.30</u> # Grade <u>H.E. API</u>					
<u>New</u> <u>Long</u> <u>test</u> (Approved) (Rejected)					
Inspected by <u>Lobley</u> date <u>8-16-61</u>					
Cementing Program					
Size of hole <u>12 1/4</u> Size of Casing <u>9 5/8</u> Sacks cement required <u>420</u>					
Type of Shoe used <u>Guide</u> Float collar used <u>YES</u> Btm 3 jts welded <u>Welded - OK</u>					
TD of hole <u>1477</u> Set <u>1476</u> Feet of <u>9 5/8</u> inch <u>32.30</u> # Grade <u>H.E. API</u>					
(New-used csg. @ <u> </u> with <u>100</u> sacks neat cement around shoe					
+ <u>650</u> sax <u>INCR</u> additives <u>2.90</u> <u>GFI</u>					
Plug down @ <u>7</u> (AM) (PM) Date <u>8-16-61</u>					
Cement circulated <u>BARELY</u> * No. of Sacks <u> </u>					
Cemented by <u>HALLIBURTON</u> Witnessed by <u>LOBLEY</u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u>7:10</u> (AM) (PM) Date <u>8-18-61</u>					
Method used <u>650 ft pressure</u> Witnessed by <u>LOBLEY</u>					
Remarks:					

* Cement came up into collar but fell back down hole when plug was down. Circulation was completed by pumping in 55 lbs thru 1" tubing between casing and hole at 1:30 p.m. 8-16-61

well pressure up from 7 A.M.