

B. CEMENTING PROGRAM:

Surface casing: In Place - 250 sacks circulated

Intermediate Casing: In place - 800 sacks circulated

Production Casing: In place - 2235 sacks circulated

5. Mud Program and Auxiliary Equipment:

<u>Interval</u>	<u>Type</u>	<u>Weight</u>	<u>Viscosity</u>	<u>Fluid Loss</u>
-----------------	-------------	---------------	------------------	-------------------

Sufficient mud weight for each zone as this is a re-entry.

Sufficient mud material(s) to maintain mud properties, control lost circulation and contain a blow out will be available at the well site during drilling operations. Mud will be checked hourly by rig personnel.

6. EVALUATION PROGRAM: None as this a re-entry.

Samples: N/A

Logging: Cased hole GR-CNL over zones of interest. GR-CBL over same interval

Coring: N/A

DST's: N/A

8. ANTICIPATED STARTING DATE:

Plans are to re-enter this well as soon as possible after receiving approval. It should take approximately 10 days to drill out the plugs and complete this well. Has to be producing before January 1, 1995. Please expediate.