

Plugging Procedure on
F-T-18-²⁹~~30~~ Arco oil + Gas West Red Lake
UNIT #4

Set Retainer @ 1497 and Squeezed Perfs 1578
to 1676 with 150 SX Class C 2% Calcium Chloride

Set Retainer @ 902 and Squeezed Perfs 998
to 1034 with 60 SX Class C 2% Calcium Chloride

Ran Bond Log Top Cement @ 368 Perforated
@ 340 FT and Circulated with 80 SX Class C 2% CC
5 1/2 was Full of Cement

By BWW