



(SUBMIT IN TRIPLICATE)
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

FILED OFFICE NV 031285
LEASE NO. 231629
UNIT F

RECEIVED
MAY 13 1960

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	X
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REPAIR OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	Perforating	X

(RECORD ABOVE BY CHECK, MARK, OR BY OTHER MEANS, OR OTHER DATA)

WELL NO. 12 LOCATED 1980 FEET FROM LINE AND 1930 FEET FROM EX LINE OF SEC. 9
SPACING OF NW 1/4 9 8-5 475 NMPM
(FEET) (FEET) (FEET) (METERS)
EADY Arvin New Mexico
(NAME) (NAME) (STATE OF TERRITORY)

THE DEPTH OF THE OBERON LENS ABOVE SEA LEVEL IS 3363 FEET.

DETAILS OF WORK

(STATE OF WORK AND RESULTS OBTAINED TO DATE, INCLUDING LENGTHS OF PROPOSED CASINGS; INDICATE FINISHING JOBS, SUCH AS HOLES, AND OTHER INFORMATION REPOSED WORK)

Acidized perf from 5585 to 5608 w/10000 gal 15% reg acid, tested. Perf 4 1/2" csg from 5534 - 5558 w/2 shots per ft. acidized perf from 5534-5558 w/10000 gal 15% HCL acid, ran 55 rubber ball sealers to seal off old perf from 5585 - 5608, tested. Set packer at 5225, ran 300 gal Borel, X-830 Jet Block with Naptha Chips, followed w/1500 gal reg acid - well on vacuum. Pumped in 300 gal Borel & 830 Jet Block w/Naptha Chips followed by 7000 gal reg acid, tested. Pelled plug and set Baker Model "K" cement retainer at 5473, loaded hole w/water, pumped in 500 gal Borel Cement followed by another 500 gal Cement w/250# 1-15 ground plastic - well on vacuum, closed Baker Tool - shut in overnight. Pumped water into formation at the rate of 3 bbls per min, pumped 500 gal Cement followed by 500 gal Cement w/250# 1-15 acid, cement PCH 1:00 Mod 2-15-60 Cement set for 48 hours. Drilled cement retainer at 5473 and ran to 5558, tested csg w/1000# for 30 min - no drop in pressure. Set plug at 5525 and perf 4 1/2" csg from 5534 - 5558 w/2 jet shots per foot and acidized w/8000 gal reg 15% low tension acid, tested. Perforated 4 1/2" csg from 5475-5490 w/2 shots per foot.

(Continued on attached sheet)

THE FOLLOWING INFORMATION IS FOR THE RECORD AND IS NOT TO BE USED FOR ANY OTHER PURPOSES. THE GEOLOGICAL SURVEY OF NEW MEXICO MAY BE REQUESTED.

Geological Survey, Oil & Lifting Company

Box 1347, Hobbs, N.M.

ORIGINAL
SIGNED: ARVIN D. EADY

FILE AGENTS
GII

U.S. GEOLOGICAL SURVEY, WASHINGTON, D.C. 20540
Mr. & Mrs. J.C.S. Artesia, NM, cc: NMCCO, Artesia, NM, cc: Mr. Ted Bilberry, Box 791, Santa Fe, NM, Div Office, cc: Div. Geologist, cc: Chief Scout, Expl. Dept, Houston, cc: J. H. Jamesly, Houston, cc: File

Set Baker Bridge Plug at 5520. Set Baker Full Bore Cementer at 5460'. Acidized perforations from 5475-5490, w/6000 gal reg 15% acid. Unseated packer, retrieved Bridge Plug. Ran Baker Tension packer and set at 5225'. On 14 hour flow test produced 108 bbls oil.