


(11)



UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Form No. 100 (7-29-59)

LEASE NO. Initized  
UNIT K

RECEIVED

MAY 2 1960

SUNDRY NOTICES AND REPORTS ON WELLS

D. C. C.

ARTESIA, OFFICE

|                                                |  |                                            |  |
|------------------------------------------------|--|--------------------------------------------|--|
| NOTICE OF INTENTION TO DRILL                   |  | SUBSEQUENT REPORT OF WATER SHUT-OFF        |  |
| NOTICE OF INTENTION TO CHANGE PLANS            |  | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |  |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF     |  | SUBSEQUENT REPORT OF FILTERING CASING      |  |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL |  | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR |  |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE        |  | SUBSEQUENT REPORT OF ABANDONMENT           |  |
| NOTICE OF INTENTION TO PULL OR ALTER CASING    |  | SUPPLEMENTARY WELL HISTORY                 |  |
| NOTICE OF INTENTION TO ABANDON WELL            |  |                                            |  |

(INDICATE ABOVE BY CHECK DARK NATURE OF FIGURE, NOTICE, OR OTHER DATA)

Big Creek Bluff new Unit

April 29, 1960

WELL NO. 7 IS LOCATED 330 FT. FROM SEC. 3 LINE AND 990 FT. FROM LINE OF SEC. 4  
4 of 36 (SEC. AND REF. NO.) 1 (TWP.) 27-2 (RANGE) Meridian (MERIDIAN)  
De Soto (FIELD) De Soto (COUNTY OR SUBDIVISION) New Mexico (STATE OR TERRITORY)

THE ELEVATION OF THE DERRICK FLOOR ABOVE SEA LEVEL IS 1519.10

DETAILS OF WORK

(STATE NAMES OF AND EXTENDED DEPTHS TO OBJECTIVE SANDS; SHOW SIZES, WEIGHTS, AND LENGTHS OF PROPOSED CASINGS, INDICATE MUDDING JOBS, CEMENTING POINTS, AND ALL OTHER IMPORTANT PROPOSED WORK)

Run 1503.50' of 2-5/8" 24.5 lb csg (35 jts) at csg 1519.10, cemented w/750 sacks reg neat cnt. POB 9:00 PM 4-22-60. Cnt 1" not circulate - top of cnt 150'. Run 150' of 1" pipe outside 2-5/8" csg and cntd 150 sacks - cnt did not circulate. Top of cnt 50'. Run 1" pipe outside 2-5/8" csg and cntd 150 sacks - Cnt circulated. Tested csg and JHH w/1000' for 30 min - no drop in pressure. Drilled plug, float and shoe. Tested below shoe w/600' - no drop in pressure. Drilling.

THIS PLAN OF WORK MUST RECEIVE APPROVAL IN WRITING BY THE GEOLOGICAL SURVEY BEFORE OPERATIONS MAY BE COMMENCED.

By Humble Oil & Refining Company

Address Box 2247, Hobbs, N.M.

ORIGINAL  
SIGNED:

R. R. ALWORTH

By

Page Agent

001

U. S. G. GEOLOGICAL SURVEY OFFICE 1-50573

cc: Mr. W. G. Go, Artesia, NM, cc: Mr. F. L. Silberry, Box 791, Santa Fe, NM, cc: Div Office, cc: Div Geologist, cc: Chief Asst, Expl Dept, Houston, cc: Mr. Holmberg, Houston, cc: Hondo Oil & Gas, Box 125, Artesia, NM, lcc: Hondo Oil & Gas, Box 300, Roswell, NM, cc: Continental Oil, Rowley Bldg, Artesia, NM, cc: File