

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                     |                    |                   |                          |                       |             |
|---------------------|--------------------|-------------------|--------------------------|-----------------------|-------------|
| Operator            | RESLER & SHELDON   | Lease             | BETTY SUE                | Well #                | I           |
| Location of Well    | Unit N             | Section 18        | Township 18 <sup>3</sup> | Range 27 <sup>E</sup> | County EDDY |
| Drilling Contractor | PECOS DRILLING CO. | Type of Equipment | ROTARY                   |                       |             |

APPROVED CASING PROGRAM

| Size of Hole | Size of Casing | Weight Per Foot | New or Used | Depth | Sacks Cement   |
|--------------|----------------|-----------------|-------------|-------|----------------|
|              | 8 5/8          |                 | NEW         | 1300  | CIRCULATE      |
|              | 5 1/2          |                 | NEW         | T.D.  | BACK TO 8 5/8' |

Casing Data:

Surface 20 joints of 8 5/8 inch 32 # Grade J API  
(Approved) (Rejected) ~~For use in casing~~  
Inspected by L. H. L. / date 5-13-66

Cementing Program

Size of hole / Size of Casing 8 5/8 Sacks cement required 267  
Type of Shoe used ~~Lat~~ Float collar used ~~no~~ Btm 3 jts welded ~~Thrd-Lok~~  
TD of hole 1028 Set 1028 Feet of 8 5/8 Inch J # Grade API  
New-used csg. @ 1028 with 100 sacks neat cement around shoe  
+ 14 \* sax ~~Calcium Chloride~~ additives ~~none~~ = 290 +  
Plug down @ 11:00 (AM) (PM) Date 8-18-62  
Cement circulated ~~no~~ \* No. of Sacks  
Cemented by B. J. Witnessed by LOBLEY  
Temp. Survey ran @ (AM) (PM) Date top cement @  
Casing test @ (AM) (PM) Date

Method Used Witnessed by  
Checked for shut off @ 4:30 (AM) (PM) Date 8-19-62  
Method used 900 # pressure O.K. Witnessed by LOBLEY

Remarks: MEASURED FROM Kelly Bushing 10.5' A.L.S. Conductor pipe  
pulled lost on joint in hole. \* Cement tagged at 110'.  
Circulation was completed by 200 more  
sks. thru 1" tubing.

710 209 170

5-14-62 8-18-62

3:45 PM 5:00 PM

Handwritten text: "Humble Nathan 8/10/11"

Count B - 11-15-17

at 115 of 13 3/8 - 1000 ft. (1375 ft.)  
at 1320' 8 9 5/8 - 1000 ft. (1375 ft.)

Top pressure 12.51

Top pressure 12.65