

## NEW MEXICO OIL CONSERVATION COMMISSION

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

FORM 103  
REV 3-55  
RECEIVED  
MAR 2 1961  
D. C. C.  
ARTESIA, OFFICE

Name of Company <b>Socony Mobil Oil Company, Inc.</b>		Address <b>Box 2406, Hobbs, New Mexico</b>				
Lease <b>New Mex "T"</b>	Well No. <b>1</b>	Unit Letter <b>F</b>	Section <b>26</b>	Township <b>18S</b>	Range <b>27E</b>	
Date Work Performed <b>12-27-60 thru 1-18-61</b>	Pool <b>Artesia</b>			County <b>Eddy</b>		

THIS IS A REPORT OF: (Check appropriate block)

- |  |   |  |
|--|---|--|
| <input type="checkbox"/> Beginning Drilling Operations | <input type="checkbox"/> Casing Test and Cement Job | <input checked="" type="checkbox"/> Other (Explain): |
| <input type="checkbox"/> Plugging                      | <input type="checkbox"/> Remedial Work              | <b>Plug Back</b>                                     |

Detailed account of work done, nature and quantity of materials used, and results obtained.

Pulled rods, pump & 2" tbg. Frontier set Baker Model "M" WL CI BP @ 1797'. Dumped 2 sks cement w/4" bailer. Top cement @ 1785' PBTB. Halliburton tested casing w/3000' for 30 mins, ok. Frontier perf 5 1/2" csg 1496'-1498' w/4 Jet Shots per ft. Halliburton Sand Oil Frac perfs w/5000 gals oil + 5# sd/gal. Break down CP 2500#. Rate 14 BPM. CP 2300#-2000#, Rate 18 BPM, Immediate SI CP 1100#. 5 Min SI CP 1000#. SI 4 hrs CP 600#. Flowed 90 BLO in 6 hrs. 7/64" to 48/64" choke. Well died. Put well on pump. Pumped 99 BLO + 54 BAW in 418 hrs. Prepare to P & A.

Witnessed by <b>E. D. Hughes</b>	Position <b>Drlg. Foreman</b>	Company <b>Socony Mobil Oil Company, Inc.</b>
-------------------------------------	----------------------------------	--

## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev.	T D	PBTB	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

## OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <i>M. L. Armstrong</i>	Name <i>E. H. Dwyer</i>
Title <b>OIL AND GAS INSPECTOR</b>	Position <b>District Superintendent</b>
Date <b>MAR 2 1961</b>	Company <b>Socony Mobil Oil Company, Inc.</b>

RECEIVED		
FEDERAL BUREAU OF INVESTIGATION		
U. S. DEPARTMENT OF JUSTICE		
WASHINGTON, D. C.		
JAN 10 1964		
3		
DISTRIBUTION		
OPERATION	FILE	
SAFETY	FILE	
PROSECUTION	FILE	
STATE LAND OFFICE	FILE	
U. S. O. R.	FILE	
TRANSPORTATION	FILE	
FILE	FILE	
BUREAU OF MINES	FILE	