

6-~~17~~¹⁷-81 Reached TD of 320' believed to be on outside of csq.
WAG agreed to ~~be~~ run tbq to 320' + put
solid plug back up to 200' + Tag

Then tie on to csq + surface + fill up.

6-18-81 Ran Tbg to 320' - Pumped 200 sy
Tagged TOC @ 150'
Filled to surface w/ 8 yds Redi-mix