

(cont): P/A Dunn B Fed #10

Pg 2

10-6-93 - RTH w/ 5-1/2 gauge Ring. Annulus OK. Tight spot around 30'. RTH w/ 5/2 Alpha CTR + set @ 2350'. Ran seal Assmb. + 75 lbs Tbg. Tagged retainer. CI BOP + Loaded Hole w/ Brine. Mixed + Pumped 200 sx Class H Cement + Displ w/ 866lb Brine. Pressure up to 600 lbs. Pulled tub SD Rig. CI BOP

10-7-93 Ran Tbg in hole Tagged Retainer. Pumped 150 sx Class H Cement Displ w/ 7.5 Bbls Brine Pulled Tbg SD Rig CI BOP

10-8-93 Ran Tbg in hole w/ AD-1 Packer. Tagged Cement @ 1481 Set AD-1 Packer @ 1450' press to 600 lbs. Plug held. Loaded hole w/ MLF. Laid Down tub to 408' Set Pkr. Mixed + pumped 30 sx class H Cement + Displaced w/ 466lb MLF. CI Tub + Casing SD Rig

10-9-93 Released Pkr + Tagged cement Plug @ 481 Laid Down 13 lbs to 62' Mixed and pumped 10 sx cmt + Circ to surf. Mixed and pumped 80 sx class H Cement Down 8" Annulus. Circ to surf. Laid Down tbg. SD Rig.

Well P/A 10-9-93