

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

NM OIL CONS COMMISSION
Drawer DD
Artesia, NM 88210

(p93)

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

J.M. Welch

3. Address and Telephone No.

13102 Yuma Blvd. N. P.O. Box 774-29

4. Location of Well (Footage, Sec., T., R., M. or Survey Description)

L 5410 185 28E 1650S 990W

5. Lease Designation and Serial No.

nm 54184

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

OWN 3 F-10

9. API Well No.

30-015-01806

10. Field and Pool, or Exploratory Area

Queen GB, 5A

11. County or Parish, State

Eddy, New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☒ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other
☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 9-25-93 - Rigged upon well. Water flow in annulus. Opened Tbg & Flowed to pit. 51 press Tbg 120 p.s.i.g. Bili Inspector GOR test before plugging.
- 9-26-93 - Hooked up GOR Tester. Flowed to Tank Batt. well made. 20.1 #10 water well died. Not able to measure gas. 51 well
- 10-4-93 - Ran HDT Packer. Tagged Packer in hole @ 2570 51 - AD-1 Packer Press to 500 lbs. Spotted 10 sk class H Cement over packer. SD Rig
- 10-5-93 - Hooked up BOP Tagged Cement Plug @ 2570 (2570 from 2570 - 2570) Ran AD-1 Packer to 1000 ft Packer tested. Pulled HDT + Ran Cementing 25.1 set @ 621 press up to 500 and hole Press up back side and broke circ up 8" casing Hole in casing approx 30' SD Rig.

Cont next pg.

14. I hereby certify that the foregoing is true and correct

Signed

Title

Date

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: