



County Eddy Depth 2600 Pool undesignated ~~Artesian~~

SCOUT REPORT
NEW MEXICO OIL CONSERVATION COMMISSION

Company Franklin, Aston & Fair Well No. 5 Lease State-14

Sec. 14 Twp. 18S Rge. 28E 330 Feet from N Line, 2310 Feet from E Line

C-101 Approved: Land State Contractor A. J. Smith Drlg. Co.

Elevation 3600 Spudded 12-17-52 Completed 2-7-53

T. A <u>390</u>	T. CF	Total Depth <u>2588</u>	P. B. <u>2544</u>
T. X <u>455</u>	T. Full.	Top Pay <u>2494</u>	District <u>7</u>
B. X <u>662</u>	T. Tu.	I. P. F <u>96</u>	BOPD
T. Del. Li.	T. DR	Base <u>65</u>	BO <u>16</u> Hrs.
T. Del. Sd.	T. Wich. Alb.	Choke: <u>Open 2" tubing</u>	Inch
T. Y	T. Abo	Tubing <u>2" @ 2540</u>	Ft.
T. SR	T. WC	Pressures: Tubing	Casing
T. Q	T. Hu.	GOR	Gravity <u>36</u>
T. GB	T. Per-Pe	Effective Perforations	
T. SA <u>2581</u>	T. Penn.		
T. Glo.	T. Strawn		
	T. Miss.	Acid & Shooting Record:	
	T. WF	From <u>Hyd. 1500</u>	To <u>2494-2502</u>
	T. Dev.	From <u>Hyd. 1500</u>	To <u>2531-2537</u>
	T. Sil.	From	To
	T. Mon.	From	To
	T. Simp.	From	To
	T. McK		
	T. Ell.		
	T. G.W.		
	T. Gr.	SHOWS	
	T.	S/O <u>2494-2502</u>	
	T.	S/O <u>2531-2537</u>	
	T.	S/	
	T.	S/	
	T.	S/	
	T.	S/	
	T.	S/W <u>300-315</u>	<u>Rose 100' in hole.</u>

CSG. & CEMENTING REC'D

Size	Feet	Sax Cement
<u>8 1/2</u>	<u>325</u>	<u>100</u>
<u>7</u>	<u>2424</u>	<u>50 Sat mix 500 cement</u>

Dec. 17	Rigging up cable tools	JAN 28	<u>d 2510 li</u>
DEC 22	<u>TD 325 9-R.B.</u>	FEB 4	<u>TD 2588 li</u>
	<u>WOC</u>		<u>P.B. 2544 testing</u>
JAN 6	<u>d 1425 arby</u>		<u>Hyd 1500 2531-37</u>
JAN 12	<u>d 2010</u>	FEB 11	<u>TD P.B.</u>
JAN 21	<u>TD 2424 li</u>		<u>testing</u>
	<u>WOC</u>	FEB 18	<u>Hyd 1500</u>

[illegible]