



County Eddy Depth 2590 Pool Undesig.

SCOUT REPORT
NEW MEXICO OIL CONSERVATION COMMISSION

Company Franklin, Aston & Fair Well No. 6 Lease State-14

Sec. 14 Twp. 18S Rge. 28E 330 Feet from N Line, 990 Feet from E Line

C-101 Approved: Land State Contractor A. J. Smith Drlg. Co.

Elevation 3612 Spudded 2-25-53 Completed 4-20-53

T. A		T. CF	Total Depth <u>2639</u>	P. B.
T. X <u>392</u>		T. Full.	Top Pay <u>2620</u>	District <u>7</u>
B. X <u>420</u>		T. Tu.	I. P. P <u>25</u>	BOPD
T. Del. Li.		T. DR	Base	BO <u>24</u> Hrs.
T. Del. Sd.		T. Wich. Alb.	Choke:	Inch
T. Y		T. Abo	Tubing <u>2</u>	@ <u>2630</u> Ft.
T. SR		T. WC	Pressures: Tubing	Casing
T. Q <u>1867</u>		T. Hu.	GOR	Gravity <u>36</u>
T. GB <u>2115</u>		T. Per-Pe	Effective Perforations	
T. SA <u>2634</u>		T. Penn.		
T. Glo.		T. Strawn		

CSG. & CEMENTING REC'D

Size	Feet	Sax Cement
<u>8 1/2</u>	<u>416</u>	<u>1/2</u>
<u>5 1/2</u>	<u>2620</u>	<u>100</u>

T. Miss.	Acid & Shooting Record:
T. WF	From <u>1500 gal</u> To
T. Dev.	From <u>Hydrafac</u> To <u>2620 - 2639</u> O.H.
T. Sil.	From To
T. Mon.	From To
T. Simp.	From To

T. McK	
T. Ell.	
T. G.W.	
T. G.	SHOWS
T.	S/W <u>275'</u> <u>25 gal. per hr.</u>
T.	S/D <u>2623 - 30</u> <u>6 gal. per hr.</u>
T.	S/
T.	S/
T.	S/
T.	S/

Feb. 25	Rigging up cable tools	TD <u>2639 li</u>
	<u>d 426 R.R.</u>	scrubbing <u>Hyd O.H.</u>
MAR 11	<u>d 1335 tubing</u>	<u>1500 gal 2620 - 2630</u>
MAR 13	<u>d 1935</u>	TD <u>2639 li</u> <u>Keep.</u>
MAR 23	<u>d 2355 li</u>	✓ ✓
	<u>d 2639 li</u>	
	TD <u>2639 li</u>	
	<u>560.</u>	

[illegible]