

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

OCT 18 1967

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 647
7. Unit Agreement Name
8. Farm or Lease Name Adkins Williams State
9. Well No. 6
10. Field and Pool, or Wildcat Artesia
12. County Eddy

<p>SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection	7. Unit Agreement Name
2. Name of Operator Cima Capitan, Inc. (NSL)	8. Farm or Lease Name Adkins Williams State
3. Address of Operator Box 1343, Artesia, New Mexico 88210	9. Well No. 6
4. Location of Well UNIT LETTER 0, 1595.1 FEET FROM THE East LINE AND 1179.8 FEET FROM THE South LINE, SECTION 17 TOWNSHIP 18S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On January 9, 1964, plugged back open hole from 2095' to 2033' with gravel, cement, and cal-seal. Ran 2033' 4 1/2" 9.5# J-55 casing and cemented with 150 sacks WOC 48 hours. Tested casing to 1500 psi for 30 minutes. Held OK. Drilled out shoe and plug. Cleaned out to 2448'. On June 2, 1967, set HOWCO Bridge at 2071'. Filled to 2063' w/pea gravel. Dumped 20 gallons cal-seal. PBTD 2053'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gussert TITLE Engineer DATE 17 Oct 67
 APPROVED BY W. A. Gussert TITLE OIL AND GAS INSPECTOR DATE OCT 23 1967
 CONDITIONS OF APPROVAL, IF ANY: