

THREE SANDS #5 WELL

Drilling completed October 20, 1925, at 2189 feet.
Deepened to 2525 feet and completed April 14, 1952.

0	to	25	Lime	
25		360	Red Shale	SW 14 SE 14
360		380	Gray Sand	
380		490	Red Rock	17-18-28
490		500	Gray Lime	
500		520	Water Sand	2370' E &
520		545	Pink Lime	
545		650	White Lime	1570' G S
650		695	Pink Lime	
695		715	Red Sand	
715		725	Gray Lime	
725		745	Red Lime	
745		785	Gray Lime	
785		895	Pink Lime	
895		920	Sandy Lime	
920		979	Pink Lime	
979		1070	Gray Lime	
1070		1080	Pink Lime	
1080		1320	Gray Lime	Broken
1320		1328	Red Sand	
1328		1570	Red Lime	Broken
1570		1628	Red Shale	
1628		1633	Red Sand	
1633		1805	Pink Lime	
1805		1855	Gray Lime	
1855		1880	Pink Sand	
1880		1962	Pink Lime	
1962		2036	Gray Lime	
2036		2049	Oil Sands	
2049		2148	Gray Lime	
2148		2182	Sandy Lime showing oil	
2182		2189	Hard Gray Lime	
2189		2282	Gray Lime	
2282		2320	Broken Lime	
2320		2333	Hard Gray Lime	
2333		2404	White Lime	
2404		2450	Gray Lime	
2450		2455	Oil Sands	
2455		2511	Gray Lime	
2511		2517	Sandy Lime	
2517		2525	Gray Lime	

