

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

5a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil & Gas Lease No.

E-828

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

RECEIVED

OIL WELL ☒GAS WELL ☐OTHER ☐

Name of Operator

Yates Drilling Company

Address of Operator

207 S. 4th, Artesia, N.M. 88210

Location of Well

MAY 24 1983

O. C. D.

ARTESIA, OFFICE

7. Unit Agreement Name

8. Farm or Lease Name

Gulf A

9. Well No.

#2

10. Field and Pool, or Wildcat

Artesia On. Grayburg S

UNIT LETTER H 2310 FEET FROM THE North LINE AND 990 FEET FROMTHE West East LINE, SECTION 19 TOWNSHIP 18S RANGE 28E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

3591 - 6750

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐PULL OR ALTER CASING ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒COMMENCE DRILLING OPS. ☐CASING TEST AND CEMENT JOB ☐OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐

1. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE HOLE 1103.

Cleaned out with Reverse Unit to 320', top of old 8 5/8" casing. Ran 320' new 8 5/8" casing; cemented with 175 sacks class C, ready mixed to surface with approximately 1 1/2 yards. Cleaned out with 7 7/8" bit, found top of old 5 1/2" casing at 2025'. Ran 2025' new 15# 5 1/2" casing with 7" sleeve; set over old 5 1/2" casing with 200 sacks class C. Survey showed top of cement 1000' from surface. Cleaned out to 2425' with 4 3/4" bit - logged - set wireline plug at 2240', 12 ft. cement on top. Perforate Grayburg 2177-2185 18 holes. Acidized with 2000 gals 15% Acid. Fraced with 10,000 gals. gelled water 15000# 10/20 - 20/40 - 100 m. - sand. Put well on pump. Work started on Monday, April 11th, and finished April 21, 1983.

Pumping 6 BOPD

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

B. J. Smith

TITLE

Production Supervisor

DATE

5-18-83

APPROVED BY

Mike Williams

TITLE

OIL AND GAS INSPECTOR

DATE

MAY 25 1983

NOTATIONS OF APPROVAL, IF ANY: