

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

DEC 22 1967

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
647

SUNDRIY NOTICES AND REPORTS ON WELLS, OFFICE
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator American Petrofina Company of Texas	8. Farm or Lease Name Reasler Yates State
3. Address of Operator Box 1311, Big Spring, Texas 79720	9. Well No. 21
4. Location of Well UNIT LETTER 0 FEET FROM THE - LINE AND - FEET FROM THE - LINE, SECTION 21 TOWNSHIP 18S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.) -	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 50 sack cement plug to bottom using 10# mud through 2" NUX tubing to pump plug. Fill up 50'.
2. Fill hole with 10# mud.
3. Spot 25 sack cement plug at 1000'.
4. Spot 25 sack cement plug at 290'.
5. Put 5 sack cement in top of 8 5/8" casing. Fill up 14'. Set 4" pipe marker in top of 8 5/8" casing.

This work will be commenced on or about January 30, 1968.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. M. Denson TITLE Asst. Dist. Mgr. of Production DATE December 21, 1967

APPROVED BY W. A. Gressett TITLE Oil and Gas Inspector DATE DEC 27 1967

CONDITIONS OF APPROVAL, IF ANY: