

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
--

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
American Petrofina Company of Texas	Lackawanna State
3. Address of Operator	9. Well No.
Box 1311, Big Spring, Texas 79720	5
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER H, 2382 FEET FROM THE North LINE AND 1069 FEET FROM	Artesia
THE East LINE, SECTION 21 TOWNSHIP 18S RANGE 28E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3582 Gr.	Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-31-68 Ran 2" EUE tubing to 2180' and circulated hole with 10# mud. Pulled tubing up to 2100' and spotted 25 sack cement plug.

8-19-68 Shot off 4 1/2" casing at 1185' and pulled on joint. Spotted 25 sack cement plug over casing stub. Pulled 4 1/2" casing to 500' and spotted 25 sack cement plug. Finished pulling 4 1/2" casing and set 5 sack cement plug at surface with pipe marker.

JCC/jg

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. M. Denson TITLE Asst. Dist. Mgr. of Production DATE October 10, 1968

APPROVED BY R. L. Stambaugh TITLE OIL AND GAS INSPECTOR DATE OCT 31 1968

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
OCT 11 1968
O. C. F.
ARTESIA FIELD