

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 6-1
7. Unit Agreement Name
8. Farm or Lease Name Resler Yates State
9. Well No. 58
10. Field and Pool, or Wildcat Artesia
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator American Petrofina Company of Texas
3. Address of Operator Box 1311, Big Spring, Texas 79720
4. Location of Well UNIT LETTER <u>J</u> <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>29</u> TOWNSHIP <u>18S</u> RANGE <u>28E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cut off 2-7/8" tubing at 1482' and then spotted 30 sacks cement using mud laden fluid as displacing fluid. After pulling 2-7/8" tubing, found holes at 1090' and below.

2-18-69 Drilled and cleaned hole out to 1485'.
Tried to pull 7" casing using 4 jts. 4-1/2" casing but could not. Bottom of 7" is at 1094'. Pumped 70 sacks cement down 7" casing and stopped with top of cement at 1080'.
Backed off 4-1/2" casing at 62'. Put a cement bridge on top of 4-1/2" casing at 62'.
Filled up to surface with 15 sacks cement. Set 4" pipe marker.

RECEIVED

MAR 17 1969

D. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>D. G. Whitten</u>	TITLE <u>District Mgr. of Production</u>	DATE <u>March 14, 1969</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>District Mgr. of Production</u>	DATE <u>APR 28 1969</u>