

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
--	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water injection well		7. Unit Agreement Name
2. Name of Operator American Petrofina Company of Texas		8. Farm or Lease Name Resler Yates State
3. Address of Operator Box 1311, Big Spring, Texas 79720		9. Well No. 301
4. Location of Well UNIT LETTER G , 1322 FEET FROM THE North LINE AND 1322 FEET FROM East LINE, SECTION 28 TOWNSHIP 18S RANGE 28E NMPM.		10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.) 3545 Gr.		12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-30-68 Ran tubing to 2050' and pumped in 25 sack cement plug using mud laden fluid as displacing medium.
Pulled tubing and shut in.

11-12-68 Tried pulling 4-1/2" casing but it was cemented to 8-5/8" casing so left it intact.
Ran 2" EUE tubing to 600' and spotted 25 sack plug.
Pulled tubing, placed 5 sack cement plug at surface and set pipe marker.

RECEIVED

FEB 4 1969

D. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. G. Whitten TITLE District Mgr. of Production DATE February 3, 1969

APPROVED BY [Signature] TITLE 304,192 110 RT-1103 DATE Feb

CONDITIONS OF APPROVAL, IF ANY: