

7-16-74

F-5-18-28 Arco Empire Abo Unit #26

Cement Top @ 5190 Perforated @ 5150 Broke Circulation
7 Bbl Per Min @ 400 PSI Cemented With 1500 SX C
2% CC Did Not Circulate Cement

7-17-74

Raw Temperature Survey Cement @ 1080 ft
Pressured up on Braden Head to 750 PSI Held
Pressure Clean out and Put on Production