

YATES PETROLEUM CORPORATION  
WLHU G4S Unit Tract 25-1  
Section 1-T18S-R29E  
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

Rigged up wireline. Perforated 7" casing at 60'. POOH with wireline and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and 7" casing head. Installed 7" X 2" swedge with valve. Squeezed with 60 sacks Class C Neat cement down 7" casing and up to surface of 8-5/8" casing and behind 8-5/8" casing. WOC. Shut well in for night.

10-1-2002 - Cement at 65'. Circulated 50 sacks Class C Neat cement down 7" casing and up to surface of 8-5/8" casing and behind 8-5/8" casing. WOC 4 hours. Cement still at surface. Cut off wellhead. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 9-30-2002.

---

10/1/2002