


YATES PETROLEUM CORPORATION
WLHU G4S Tract #16-1
Section 1-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

rate - no communication. POOH. RIH and set cement retainer at 300'. Squeezed with 60 sacks Class C cement under cement retainer at 300' thru perforations at 350' at 2 BPM at 400 psi with no communication up 7" X 8-5/8" annulus. Displaced cement to past perforations. Shut well in.

3-26-98 - Established rate under cement retainer. Mixed and squeezed with 100 sacks Class C cement with 2% CaCl₂ under cement retainer at 300' and thru perforations at 350' at 2 BPM at 400 psi with no communication up annulus. SIP 0 psi. Displaced cement below perforations. Shut well in. WOC until sample hard. Attempted to pressure up under cement retainer. Mixed and squeezed with 100 sacks Class C cement with 2% CaCl₂ under cement retainer at 300' at 2 BPM at 400 psi with no SIP or communication. Shut well in.

3-27-98 - Opened up well. Pumped under cement with no retainer with no communication up annulus. Mixed and squeezed with 60 sacks Class C cement under cement retainr thru perforations at 350'. Unsting and spot 15 sacks Class C cement from 300-203'. POOH with tubing and stinger. RIH with wireline and perforate at 50'. POOH with wireline. RIH and pumped 50 sacks Class C cement with 2% CaCl₂ under packer at 30' - no communication. WOC. Opened up well. Pump under packer and establish circulation. Mixed and pumped 120 sacks Class C cement under packer at 30' thru perforations at 50' with circulation up backside of 8-5/8" casing to surface (7" X 8-5/8" annulus had been filled to surface with 1" pipe). Unset packer and circulate cement up 7" casing to surface. All casing and backside of 8-5/8" full of cement. Rigged down pulling unit. Cleaned location. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 3-26-98.



Rusty Klein
Operations Technician
March 31, 1998