

YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 29-1
Page 2:

SUNDRY NOTICE CONTINUED:

8-1-2002 - Rigged up wireline. RIH with bars - did not tag. POOH and rigged down wireline. Squeezed with 65 sacks Class C Neat cement. Shut well in with 600 psi. WOC 4 hours. Rigged up wireline. RIH with bars and tagged plug at 855'. POOH and rigged down wireline. Released packer. POOH to 332'. Rigged up wireline. RIH and perforated 7" casing at 474'. POOH and rigged down wireline. Squeezed with 100 sacks Class C Neat cement. Displaced to 328'. Shut well in for night. WOC.

8-2-2002 - Rigged up wireline. RIH with bars and tagged plug at 320'. POOH and rigged down wireline. Released packer. POOH with packer. Rigged up wireline. RIH and perforated 7" & 8-5/8" casing at 60'. POOH and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP & 7" casing head. Installed 7" X 2" swedge with valve. Circulated 25 sacks Class C Neat cement down 7" casing and up to surface of 8-5/8" casing and behind 8-5/8" casing. WOC 4 hours. Still full of cement. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 8-1-2002.

Donna Clack

147
8-14-2002