

STATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 32C-5
Section 2-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

down wireline. RIH with packer and tubing and set packer at 254'. Squeezed with 100 sacks Class C Neat cement. Shut well in for night. WOC.
11-20-2002 - POOH with tubing and packer. Rigged up wireline. RIH and tagged cement at 417'. POOH with wireline. RIH and perforated 7" casing at 60'. POOH and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and wellhead. Circulated 30 sacks Class C Neat cement down 7" casing and up through 8-5/8" casing to surface. WOC 4 hours. Hole stayed full. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT.
Plugging completed 11-19-2002.

Anna Clark

45
11-26-02